

**KING COUNTY WATER DISTRICT NO. 90  
KING COUNTY, WASHINGTON  
RESOLUTION NO. 955**

**A RESOLUTION** of the Board of Commissioners of King County Water District No. 90, King County, Washington, accepting the contract between the District and BONNER BROTHERS CONSTRUCTION, INC., Contract No. 2-2012.

**WHEREAS**, King County Water District No. 90 has heretofore granted a construction contract to BONNER BROTHERS CONSTRUCTION, INC., a Washington corporation; and

**WHEREAS**, the consulting engineers, Roth Hill, LLC, have informed the Board that the contract has been satisfactorily completed; and

**WHEREAS**, the District Manager has advised the Commissioners that no liens and/or claims against the retainage and/or performance bond have been received; and

**WHEREAS**, proper notice has been given and/or will be given to the necessary state agencies; and

**WHEREAS**, the total contract price in the sum of \$599,956.34 together with sales tax at the rate of 9.5% which is equal to a total of \$56,995.85 for a total contract amount of \$626,954.37 is approved; and

**WHEREAS**, pursuant to the provisions of the contract and the laws of the State of Washington, the District is required to retain the sum of \$29,997.82 for a period of thirty (30) days; PROVIDED, the District is required to retain sufficient funds to cover any claims tendered against said retainage during the thirty (30) day period and thereafter release said sums rightfully retained by the District; and

**WHEREAS**, pursuant to the Maintenance Guarantee provision and the terms of the contract, the District is entitled to retain the sum of \$5,999.56 for a period of one year;

**NOW, THEREFORE, BE IT RESOLVED:**

**Section 1:** That the construction contract between the District and BONNER BROTHERS CONSTRUCTION, INC., a Washington corporation, Contract 2-2012, is hereby granted final approval and acceptance.

---

**Section 2:** That the total contract payment to BONNER BROTHERS CONSTRUCTION, INC., a Washington corporation was the sum of \$626,954.37.

**Section 3:** That the District has withheld, pursuant to statute, and the terms of the said contract, the total of \$29,997.82 for retainage and the sum of \$5999.56 in the Maintenance Guarantee Fund; the District having heretofore received the aforementioned credits and has hereby satisfied the District's State Sales tax requirements.

**ADOPTED** by the Board of Commissioners of King County Water District No. 90, King County, Washington, at a meeting thereof held on the 19<sup>th</sup> day of February, 2013.

R. V. Gudner 3-19-13

Ann Annin 3/19/13

By D. J. 3/19/13

**WATER DISTRICT NO. 90**  
 156TH AVE SE WATERMAIN REPLACEMENT  
 CONTRACT #2-2012

Contractor: **BONNER BROTHERS**  
 18038 NE 116TH STREET  
 REDMOND, WA 98052  
 Original Bid Amount: **\$608,489.20**

**ROTH HILL, LLC**  
 Bellevue, Washington  
 Periodical Estimate

Estimate No. \_\_\_\_\_  
 Percent Complete: \_\_\_\_\_  
 Final 100%

Date: February 14, 2013  
 TO: Honorable Commissioners  
 WATER DISTRICT NO. 90

The work herein tabulated has been completed according to the contract, as shown in the construction records, and in accordance with the tabulation.

The sum of **\$4,030.29**  
 is due and payable to the contractor,  
**BONNER BROTHERS**

The estimate is designated FINAL. The following sums will be due and payable to the contractor upon completion of statutory and contract requirements.

Retainage: **\$29,997.82**  
 Maint. Guarantee: **\$5,999.56**  
 Total: **\$35,997.38**

**ROTH HILL, LLC**  
  
 Vance Stevens, PE  
 Project Manager

TOTAL AMOUNT EARNED TO DATE: **\$599,956.34**

Less Retainage 5% of **\$599,956.34** **(\$29,997.82)**

Plus Sales Tax 9.5% of **\$599,956.34** **\$56,995.85**

Subtotal **\$626,954.37**

Less Maintenance Guarantee Fund 1% of **\$599,956.34** **(\$5,999.56)**

Less Estimates Previously Paid **(\$616,924.52)**

Pay Estimate #1 **\$184,347.33**

Pay Estimate #2 **\$296,720.24**

Pay Estimate #3 **\$126,136.30**

Pay Estimate #4 **\$9,718.65**

AMOUNT DUE CONTRACTOR THIS ESTIMATE **\$4,030.29**

RETAINAGE THIS ESTIMATE **\$194.70**

Approval of Final Pay Quantities  
**BONNER BROTHERS CONSTRUCTION**

  
 Signatures

Date **3-13-2013**

WATER DISTRICT NO. 90  
156TH AVE SE WATERMAIN REPLACEMENT  
CONTRACT #2-2012

ROTH HILL, LLC  
Bellevue, Washington  
Periodical Estimate

Estimate No.  
Percent Complete: 100%

Contractor: BONNER BROTHERS  
18038 NE 116TH STREET  
REDMOND, WA 98052  
Original Bid Amount: \$606,489.20

BID ITEM	DESCRIPTION	ORIGINAL EST. QUANTITY	UNIT BID PRICE	QTY THIS ESTIMATE	AMOUNT THIS ESTIMATE	PREVIOUS QTY EARNED	PREVIOUS AMT EARNED	TOTAL QUANTITY EARNED	TOTAL AMOUNT EARNED
1	Mobilization (Not to exceed 10% Total)	1 LS	\$60,000.00	0.00 LS	\$0.00	1.00 LS	\$60,000.00	1.00 LS	\$60,000.00
2	Temporary Erosion & Sedimentation Control (TESC) Facilities	1 LS	\$5,000.00	0.00 LS	\$0.00	1.00 LS	\$5,000.00	1.00 LS	\$5,000.00
3	Project Temporary Traffic Control	1 LS	\$30,000.00	0.00 LS	\$0.00	1.00 LS	\$28,500.00	1.00 LS	\$30,000.00
4	Connection to Existing System	9 EA	\$2,000.00	0.00 EA	\$0.00	9.00 EA	\$18,000.00	9.00 EA	\$18,000.00
5(1)	12-inch Ductile Iron Water Main, Class 52 and Fittings	60 LF	\$80.00	0.00 LF	\$0.00	61.00 LF	\$4,880.00	61.00 LF	\$4,880.00
5(2)	12-inch Ductile Iron Water Main, Class 52 and Fittings	60 LF	\$10.00	0.00 LF	\$0.00	61.00 LF	\$610.00	61.00 LF	\$610.00
5(3)	12-inch Ductile Iron Water Main, Class 52 and Fittings	60 LF	\$10.00	0.00 LF	\$0.00	61.00 LF	\$610.00	61.00 LF	\$610.00
6(1)	8-inch Ductile Iron Water Main, Class 52 and Fittings	3740 LF	\$60.00	0.00 LF	\$0.00	3761.00 LF	\$225,660.00	3761.00 LF	\$225,660.00
6(2)	8-inch Ductile Iron Water Main, Class 52 and Fittings	3740 LF	\$7.50	0.00 LF	\$0.00	3761.00 LF	\$28,207.50	3761.00 LF	\$28,207.50
6(3)	8-inch Ductile Iron Water Main, Class 52 and Fittings	3740 LF	\$7.50	0.00 LF	\$0.00	3761.00 LF	\$28,207.50	3761.00 LF	\$28,207.50
7	Polyethylene Casing for Ductile Iron Pipe	3800 LF	\$1.00	0.00 LF	\$0.00	3,822.00 LF	\$3,822.00	3,822.00 LF	\$3,822.00
8	Trench Shoring in Compliance with WISHA, Ch. 49.17 RCW	3800 LF	\$1.00	0.00 LF	\$0.00	3,822.00 LF	\$3,822.00	3,822.00 LF	\$3,822.00
9	12-inch Gate Valve, Resilient Wedge with Valve Box	2 EA	\$2,000.00	0.00 EA	\$0.00	1.00 EA	\$2,000.00	1.00 EA	\$2,000.00
10	8-inch Gate Valve, Resilient Wedge with Valve Box	15 EA	\$1,000.00	0.00 EA	\$0.00	16.00 EA	\$15,000.00	16.00 EA	\$16,000.00
11	Tapping Tee and Tapping Gate Valve, 12-inch x 8-inch	1 EA	\$3,000.00	0.00 EA	\$0.00	1.00 EA	\$3,000.00	1.00 EA	\$3,000.00
12	Water Service, Short Side	21 EA	\$1,200.00	0.00 EA	\$0.00	22.00 EA	\$26,400.00	22.00 EA	\$26,400.00
13	Water Service, Long Side	19 EA	\$1,500.00	0.00 EA	\$0.00	20.00 EA	\$28,500.00	20.00 EA	\$30,000.00
14	Water Service, 1 1/2-inch	1 EA	\$3,000.00	0.00 EA	\$0.00	1.00 EA	\$3,000.00	1.00 EA	\$3,000.00
15	Fire Hydrant Assembly	5 EA	\$4,800.00	0.00 EA	\$0.00	5.00 EA	\$24,000.00	5.00 EA	\$24,000.00
16	4-inch Blow Off Assembly	1 EA	\$2,500.00	0.00 EA	\$0.00	1.00 EA	\$2,500.00	1.00 EA	\$2,500.00
17	12-inch Culvert Pipe (as required)	25 LF	\$30.00	0.00 LF	\$0.00	33.00 LF	\$990.00	33.00 LF	\$990.00
18	Abandon Existing Water Main	1 LS	\$1,000.00	0.00 LS	\$0.00	1.00 LS	\$1,000.00	1.00 LS	\$1,000.00
19	Foundation Gravel (as required)	50 TON	\$10.00	0.00 TON	\$0.00	0.00 TON	\$0.00	0.00 TON	\$0.00
20	Bank Run Gravel (as required)	75 TON	\$10.00	0.00 TON	\$0.00	0.00 TON	\$0.00	0.00 TON	\$0.00
21	Crushed Surfacing (as required)	3920 TON	\$0.01	0.00 TON	\$0.00	1,483.99 TON	\$14.84	1,483.99 TON	\$14.84
22	Quarry Spalls (as required)	40 TON	\$20.00	0.00 TON	\$0.00	0.00 TON	\$0.00	0.00 TON	\$0.00
23	Controlled Density Fill (as required)	20 CY	\$70.00	0.00 CY	\$0.00	0.00 CY	\$0.00	0.00 CY	\$0.00
24	HMA for Permanent Trench Patch, Class B	880 TON	\$75.00	0.00 TON	\$0.00	797.68 TON	\$59,826.00	797.68 TON	\$59,826.00
25	Concrete Pavement Repair (as required)	275 SY	\$20.00	194.70 SY	\$3,894.00	107.00 SY	\$0.00	301.70 SY	\$6,034.00
26	Sawcutting	10900 LF	\$0.50	0.00 LF	\$0.00	8,745.00 LF	\$2,622.50	8,745.00 LF	\$4,372.50
27	Clearing and Grubbing	1 LS	\$2,000.00	0.00 LS	\$0.00	1.00 LS	\$2,000.00	1.00 LS	\$2,000.00
28	Surface Restoration	1 LS	\$10,000.00	0.00 LS	\$0.00	1.00 LS	\$8,500.00	1.00 LS	\$10,000.00
				TOTAL AMOUNT EARNED THIS EST.:		\$3,894.00			
				TOTAL AMOUNT EARNED TO DATE :		\$599,956.34			