



Legend

- Schedule A - Substantial Completion - July 2019
- Schedule B - Substantially Completed in January 2019
- Schedule C - Substantially Completed in April, 2019
- Water Main Installation Complete
- Water Main Under Construction

May 2019 Update



SE 128th Street

12"

12"

Lake Kathleen Rd SE

8"

Lake McDonald Rd

SE 133rd Pl

8"

SE 136th St

8"

18th Pl SE

8"

Lake Kathleen

184th Avenue SE

Private Drive

8"

SE 144th Street

SE 145th Street

12"

Lake McDonald

196th Avenue SE

Tank 3A/3B Site

8"

204th Avenue SE

203rd Avenue SE

SE 152nd St